Ref: RCL-HSE-FM-07.4

Version: 1.0

Rev. Date: July 02, 2015

Initial Accident / Incident NOTIFICATION REPORT



Fill the Information Below: REZAYAT COMPANY LIMITED Company: Date: 13 Aug 2020 (Thu) Location: Canal-02 Al Razi - Confined Space Chamber Pipe SGR Time: 03:30 PM Project/ Site Name: MARAFIQ PROJECT Person(s) Involved: **Employee** Contractor **Others** 1. MARAFIQ COMPANY 3. 2. MASA COMPANY 4. **Type of Incident:** Dangerous Occurrence √ First Aid Fatality Lost Time Injury Injury Location by Body Parts (Select one or more if necessary): Chest Hand Face Leg Arm Hip Wrist Neck Abdomen Ankle/Foot Back Stomach Elbow Knee Shoulder Fingers/Thumb Nose/Ears Toes Type of Injury Sustained (Select one or more if necessary): N/A Cut/ Laceration Scalping Bruising Loss of Sight Loss of Consciousness Heat Amputation Dislocation Crush Injury Cold Other(s) Abrasion Suffocation Burn **Immediate Cause(s)** (Select one or more if necessary): N/A Drugs/ Alcohol Related Safety Rule Violated Lack of Resources Inadequate Visibility Lack of Task Skill Method Deviation Poor Housekeeping **Employee Morale** Lack of Supervision **Poor Weather Conditions** Inadequate Lighting **Employee Attitude** Improper Lifting (MH) Lack of Task Knowledge **Behavior Problem** Poor Teamwork No Risk Assessment Not Paying Attention Lack of Communication **Poor Ground Conditions Human Error** Incorrect Tools/Equip Defective Equipment Improper Lifting (crane) Inadequate PPE Defective Tools Unprotected excavation Unprotected Edge Animals Violence Horseplay Improper/ Poor Slinging Heat Stress STF Above Ground STF on the Same Level Manual Handling Misuse of Hand Tools Grinding/Welding Knives/Sharps Hit by Vehicle Other(s) "LOTO BREACH" √ Hit by Static Machinery **Heavy Equipment** Splashes from C.P.O.L. Fatigue Vandalism Stress Type of incident or dangerous occurrence and or equipment(s) Involved: Static Plant Equipment: Light Vehicle: Heavy Vehicle: Plant Equipment: WATER PIPE $\sqrt{}$ WATER PIPE **Building:** Structure: Scaffold: Excavation: **Confined Space:** Electricity: Hand Tools: Other: **Brief Description of the Event** While 6 of RCL employees were working on repairing external concrete pipe inside a confined space (Chamber) at canal-02 Al-Razi SRG 3&4, suddenly a hot water burst through the pipe which was under-repair. Then, water filled almost the whole confined space. Immediate Action(s) Taken to Prevent Reoccurrence (If Applicable): Immediate evacuation from the confined space. Shutdown of generator. Removal of electrical tools while evacuating. Report immediately to API and Project Manager. Person who created the report: HSE ENGINEER Safety Officer Signature Date Abdullah Baselm Christmann Keith Viado 15 Aug 2020